

STRONGHOLD INSULATION SYSTEMS

PRE-POUR CONCRETE CHECKLIST

- Vertical rebar installed
- Horizontal rebar installed
- Lintel reinforcing installed and stirrups spaced properly
- Brickledge stirrups installed
- Perimeter stringline installed
- Top course of blocks secured end to end
- Top course of blocks secured down
- Top course of foam interlock protected with tape
- Wall is aligned with string slightly leaning in, never out
- Buck anchoring installed
- Buck frames secured to wall forms
- Window and door buck properly braced and shored
- All utility wall penetration sleeved in place
- Beam pockets installed
- Floor framing brackets and hangers installed
- Internal vibrator on site and ready (3/4" (19mm) to 1" (25mm) head max.)
- Cut forms properly supported
- Large gaps in forms filled with canned foam
- Anchor bolt and hurricane brackets on site
- Proper mix of concrete ordered
- Pump truck equipped with reducer hose
- Clean cavity free from debris and snow or ice
- Strapping and screws and guns for potential blowout
- All bracing/alignment elements installed, one screw per course
- Scaffolding planking is installed securely
- Short offset corners properly braced
- Place all bracing screws to the top of slots in strongback in case of settling